

## PRE-COMMISSIONING CHECKLIST

Please completed check list before arranging an engineer to commission your project. Then email a copy to [tech-support@johncullenlighting.com](mailto:tech-support@johncullenlighting.com)

230V Supplied with isolation switch

All Panels, Racks, modules and user interfaces are mounted securely.

Backbox's are fixed and levelled

All circuits are powered with at least one lamp connected for testing

purposes Network cable patched into the property network ready for control

system Access to the Wi-Fi network

Step ladder are provided for access if required

Panels or Racks schedule needs to be provided

**Additional notes:**

**Client Code:**

**Name:**

**Date:**

**Sign:**